



Nishat Chunian Power Limited



**The Deputy General Manager
Company Affairs Department
Karachi Stock Exchange (Guarantee) Limited
Karachi**

15-04-2010

Subject: PROGRESS REPORT ON IMPLEMENTATION OF PROJECT M/S NISHAT CHUNIAN POWER LIMITED FOR THE PERIOD ENDED MARCH 31, 2010

Sir,

With reference to your letter no. KSE/GEN-8701 dated July 31, 2009, we are pleased to submit quarterly progress report for your information and record as under;

Part A: Executive Summary

- Civil work completed.
- Interconnection completed.
- 11 Engines first start up completed safeties checked.
- Steam turbine pre commissioning completed.
- All the auxiliary system installation and commissioning completed.
- All the material required for the modification work arrived at site.

Part B: Description of the project key features

1	Project Name:	Nishat Chunian Power Limited
2	Sponsor/Project company	Nishat (Chunian) Limited
3	Project Capacity	
	a. Gross at ISO	202.179 MW
	b. Gross at Site	200 MW
	c. Net at site	195.26 MW
4	Financial close date	3-Jan-2008
5	Construction Start date	2-Apr-2008
6	Required Commercial Operation date(COD) as per Power Purchase Agreement	30-Jun-2010
7	Project Progress (in %age)	99%

