



Nishat Chunian Power Limited

**The Deputy General Manager
Company Affairs Department
Karachi Stock Exchange (Guarantee) Limited
Karachi**

13-07-2010

**Subject: PROGRESS REPORT ON IMPLEMENTATION OF PROJECT M/S
NISHAT CHUNIAN POWER LIMITED FOR THE PERIOD ENDED JUNE
30, 2010**

Sir,

With reference to your letter no. KSE/GEN-8701 dated July 31, 2009, we are pleased to submit quarterly progress report for your information and record as under;

Part A: Executive Summary

- Civil work completed.
- Interconnection completed.
- 11 Engines commissioning completed.
- Steam turbine commissioning completed.
- All the auxiliary system installation and commissioning completed.
- All the modifications work completed and all genset tested on load.
- Pre sync test completed and Certificate of readiness for synchronization achieved on 13-06-2010.
- 72 hrs pre run test as per requirement of independent engineer completed on 03-07-2010.
- Electricity is being exported to NTDC.
- COD is expected on July 22, 2010 subject to successful commissioning of reliability run test, which is in progress.

Part B: Description of the project key features

1	Project Name:	Nishat Chunian Power Limited
2	Sponsor/Project company	Nishat (Chunian) Limited
3	Project Capacity	
	a. Gross at ISO	202.179 MW
	b. Gross at Site	200 MW
	c. Net at site	195.26 MW
4	Financial close date	3-Jan-08
5	Construction Start date	2-Apr-08

Page 1 of 4

